ET - BRADDOCK WELL PAD SOIL EROSION AND SEDIMENT POLLUTION CONTROL PLAN PERMIT NO. PAD0200114

PERMITTEE:

MERRION OIL & GAS CONTACT: RYAN DAVIS 610 REILLY AVENUE FARMINGTON, NM 87401 (505) 402-5998



SERIAL # 2017199304

DURING DESIGN, TRANT CORPORATION PERFORMED A PA ONE CALL INQUIRY FOR THE PROPOSED PROJECT AREA. ALL UNDERGROUND UTILITY OWNERS THAT RESPONDED TO THE PA ONE CALL HAVE BEEN CONTACTED AND THEIR REPORTED UTILITIES ADDED TO PLANS BASED ON INFORMATION PROVIDED BY THE UTILITY. HOWEVER, IN VIOLATION OF LAWS OF THE COMMONWEALTH OF PENNSYLVANIA, NOT ALL UNDERGROUND UTILITY OWNERS ARE REGISTERED WITH THE PA ONE CALL SYSTEM. NEITHER THE PERMIT OPERATOR, ARM GROUP INC., NOR THE PROFESSIONAL ENGINEER SIGNING THESE PLANS CERTIFIES THAT THE FOLLOWING DEPICTS UNDERGROUND UTILITIES OWNED BY THOSE NOT REGISTERED WITH THE PA ONE CALL SYSTEM.

GENERAL UTILITY & ACT 187 INFORMATION

- 1. THE LOCATION OF EXISTING UNDERGROUND UTILITIES ARE SHOWN IN AN APPROXIMATE WAY ONLY AND HAVE NOT BEEN INDEPENDENTLY VERIFIED BY THE OWNER OR ITS REPRESENTATIVE. THE CONTRACTOR SHALL DETERMINE THE EXACT LOCATION OF ALL EXISTING UTILITIES BEFORE COMMENCING WORK, AND AGREES TO BE FULLY RESPONSIBLE FOR ANY AND ALL DAMAGES WHICH MIGHT BE OCCASIONED BY THE CONTRACTOR'S FAILURE TO EXACTLY LOCATE AND PRESERVE ANY AND ALL UNDERGROUND UTILITIES.
- 2. CONTRACTOR SHALL NOTIFY THE PA ONE CALL SYSTEM NOT LESS THAN THREE (3) DAYS PRIOR TO CONSTRUCTION. THE CONTRACTOR SHALL PLACE THE CALL AND REFERENCE. THE SERIAL NUMBER GIVEN, AND PROVIDE AN APPROXIMATE DATE AND TIME THAT DIGGING WILL OCCUR. THE ONE CALL SYSTEM WILL AGAIN NOTIFY THE PUBLIC UTILITIES IN THE AREA. PUBLIC UTILITIES WILL THEN COORDINATE DIRECTLY WITH THE CONTRACTOR FOR ACTUAL FIELD LOCATIONS.

ELECTRIC:

DUQUENSE LIGHT COMPANY 2645 NEW BEAVER AVE. PITTSBURGH, PA 15233 ATTN: JOHN ANDZELIK EMAIL: JANDZELIK@DUQLIGHT.COM

TELEPHONE: VERIZON PENNSYLVANIA LLC 15 E MONTEGOMERY AVE. PITTSBURGH, PA 15212 ATTN: OFFICE PERSONNEL

CABLE: CENTURYLINK FORMERLY EMBARQ 700 W MINERAL AVE. GRID NO: UT00-D27.34 LITTLETON, CO 80120 ATTN: GEORGE MCELVAIN EMAIL: GEORGE.MCELVAIN@CENTURYLINK.COM

COMCAST CABLEVISION 2300 ELDO ROAD MONROEVILLE, PA 15146 ATTN: KEVIN MYERS EMAIL: KEVIN_MYERS@CABLE.COMCAST.COM WATER: WILKINSBURG PENN JT WATER AUTHORITY 2200 ROBINSON BLVD. WILKINSBURG, PA 15221 ATTN: TOM SORCE EMAIL: TSORCE@WPJWA.COM

PUBLIC SEWER: ALLEGHENY COUNTY SANITARY AUTHORITY 3300 PREBLE AVE. PITTSBURGH, PA 15233 ATTN: KEN BABIN

GAS: PEOPLES NATURAL GAS 261 CENTER ST. MCKEESPORT, PA 15132 ATTN: DON ZOMBEK EMAIL: DON.ZOMBEK@PEOPLES-GAS.COM

BOROUGH: EAST PITTSBURGH BOROUGH 813 LINDEN AVE. EAST PITTSBURGH, PA 15112 ATTN: LORI FRUNCEK EMAIL: EPPDCHEIF@EASTPITTSBURGHBORO.COM

EAST PITTSBURGH BOROUGH, NORTH BRADDOCK BOROUGH, NORTH VERSAILLES TOWNSHIP, ALLEGHENY COUNTY, PENNSYLVANIA

MAY 2018 OCTOBER 2018

LIST OF SHEETS

SHEET NO.	DESCRIPTION
C701	EXISTING CONDITIONS OVERLAY MAP
C702	EXISTING CONDITIONS & SOILS PLAN
C703A	E&S EXISTING CONDITIONS AND LIMIT OF DISTURBANCE PLAN
C703B	E&S EXISTING CONDITIONS AND LIMIT OF DISTURBANCE PLAN
C704A	E&S GRADING AND DRAINAGE PLAN
C704B	E&S GRADING AND DRAINAGE PLAN
C705A	E&S CONTROL PLAN
C705B	E&S CONTROL PLAN
C705C	E&S CONTROL PLAN
C706	E&S CONSTRUCTION DETAILS
C707	E&S CONSTRUCTION DETAILS
C708	E&S CONSTRUCTION DETAILS
C709	CONSTRUCTION DETAILS
C710	CONSTRUCTION DETAILS

LEGEND

NOTE: LEGEND IS TYPICAL, NOT ALL OBJECTS IN LEGEND APPEAR IN PLAN.

1550				
	EXISTING CONTOURS	1490	PROPOSED CONTOURS	
(FEMA FLOODPLAIN		PROPOSED LIMIT OF DISTUBANCE	
	50' FLOODWAY	>>	PROPOSED CHANNEL	
	FEMA FLOODWAY		PROPOSED WATER FEATURES	
	EXISTING MAPPED WATERCOURSE		PROPOSED WELL PAD	
	EXISTING STRUCTURE	\bigcirc		
~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~~	EXISTING VEGETATION	$\bigotimes$	PROPOSED TEMPORARY TANK	
	EXISTING PROPERTY LINE	WW	PROPOSED WATERLINE	
		——— G ——— G ———	PROPOSED GASLINE	
	EXISTING MUNICIPAL BOUNDARIES	·····		
X	EXISTING FENCE			NWE A
OEOE	EXISTING OVERHEAD ELECTRIC LINE		PROPOSED ROCK CONSTRUCTION ENTRANCE WITH WASH RACK	REGISTERED OF PROFESSIONAL
	EXISTING ELECTRIC POLE	<u> </u>		TESSA MICHELE ANTOLICK
—— G —— G —— G —	EXISTING GAS LINE		PROPOSED ACCESS ROAD	
— — I// — — I// — — I// —	EXISTING WATER LINE	<u> </u>	PROPOSED 12" FILTER SOCK	No. PE077667
<i>VV VV VV</i>		24 24 24	PROPOSED 24" FILTER SOCK	ASYLVA MUL
	EXISTING CULVERT			
	EXISTING WALL			
		DIVDIV	PROPOSED DIVERSION BERM	This Drawing shall not be used for tender or construction
			PROPOSED GRAVEL	I do hereby certify to the best of my knowledge, in belief, that the Erosion and Sediment Control and
	EXISTING SLAG PILE		PROPOSED INI ET	Plan and Post Construction BMPs are true and co actual field conditions and are in accordance with
WeB	EXISTING SOIL BOUNDARY AND DESCRIPTOR	رتغت		Chapters 78 and 102 of the Department's rules an am aware that there are significant penalties for s information, including the possibility of fine and is
				-

TESSA MICHELE ANTOLICK, PE - 077667



AND ONLY BY OR ON BEHALF OF THIS CLIENT FOR THE IDENTIFIED PROJECT UNLESS OTHERWISE AUTHORIZED BY THE EXPRESS. WRITTEN CONSENT OF ARM GROUP INC.

K, PE - 077667

m Oil & Gas\180539-1-1-ET Braddock 1H\Drwg\Production\E&S (24x36)\180539-ES-COVER SF





![](_page_3_Figure_0.jpeg)

![](_page_4_Figure_0.jpeg)

![](_page_5_Figure_0.jpeg)

![](_page_6_Figure_0.jpeg)

![](_page_7_Figure_0.jpeg)

![](_page_8_Figure_0.jpeg)

![](_page_9_Figure_0.jpeg)

Å
5.0
70
Ŷ
ES
39.
805
$\sim$
9
¥
Ğ
SS
Ð
on
Ē
d
Pr
ğ
ĥ
H
Ξ
sck
pp
Brau
ШЦ
Ē
Ť
9-1
53
80
I/SI
g
Š
<u>Sil</u>

# CONFIDENTIAL

![](_page_11_Figure_0.jpeg)

![](_page_11_Figure_1.jpeg)

# CONSTRUCTION SEQUENCE

**PROGRAM OF OPERATIONS** 

# STAGE 1

1) Access to site will be via Braddock Avenue.

2) Access and construction disturbance of the site shall be kept to a minimum for installation of Best Management Practices [BMP] facilities. Sediment shall not be permitted to enter waters of the Commonwealth. No organic material is to be buried on site.

- 3) The extent of the disturbance as well as the duration between initial disturbance and final stabilization shall be minimized with the following techniques:
- Erosion Control Blanketing and seeding are to be done as soon as possible after final grades are reached,
- immediate vegetative stabilization of disturbed areas upon temporary cessation of work for 4 days or longer, c a maximum of 15000 square feet of disturbed area may reach final grade before initiating seeding and mulching operations,
- d limiting the disturbance to one watershed at a time,
- limit the total length of excavated trench to less than the length of utility line which can be placed and back filled at end of workday, only 50 lineal feet of open trench at the end of the workday.
- 4) Excavate area for installation of the Rock Construction Entrance #1 and #2. Lay geotextile at edge of existing pavement. Install stone base per construction entrance detail. Stockpile additional stone for maintenance of entrance. Construction equipment and material will be delivered to the site via this entrance.
- 5) Install 12" silt socks.

# STAGE 2

6) Begin earthwork and installation of Pond 1 and Forebay.

- 7) As embankment is formed, install **permanent outlet structure** (do not install dewatering orifices in permanent structure), **install pipe**, **anti-seep** collar, skimmer as per Construction Detail #7-2, rock apron RA-100, and create the berm. A geo-technical engineer shall verify soils are suitable for trap embankments. Strict adherence to the Geotechnical report is to be followed during the Trap installation. Install impermeable PVC liner. Sediment Trap Storage Dewatering Facility must be installed at the time of Trap installation as per Standard Construction Detail #8-2. (Critical Stages are in bold text).
- 8) Install Sediment Trap Outlet Basin as per Construction Detail #8-6.
- 9) Install **Emergency Spillway** as per construction details. (Critical Stage)
- 10) Install Clean Out Stake as per plan and details.
- 11) Install Channels 1-3 and diversion berm.
- 12) Install Trench Drain within Channel 1. Trench drain is to be installed the length of the proposed roadway that crosses over said channel. Location of trench drain can be found on sheet C705.
- 13) All exposed embankment slopes should be limed, fertilized, seeded and mulched. Permanent vegetative ground cover should be established upon completion of basin construction.

# STAGE 3

- 14) Excavate/place fill on site until design grade has been established for site. Immediately stabilize fill slopes every ten feet of vertical elevation by seeding per permanent seeding schedule. All slope areas, brought to finish grade are to be stabilized with rock or seeded with mulch applied to slopes as specified on detail sheet.
- 15) Install erosion control matting on seeded areas greater than 3:1 slope.
- 16) Install proposed gravel road and cul-de-sac.
- 17) Install concrete washout in cul-de-sac.
- 18) Install water and gas lines.

19) All disturbed areas and sub areas are to be stabilized as soon as possible upon reaching finished grade as per the specifications.

# **STAGE 4 - Erosion Control Removal and Conversions**

1) Concrete Washout facility to be removed at completion of construction. Disposal of the waste is to be handled by an experienced contractor following the appropriate rules and regulations.

2) When a uniform 70% perennial vegetative cover stabilizes drainage area to Sediment Trap and the Trap itself, and lots within the tributary are constructed, it can be converted. Convert Sediment Trap as follows during the growing season:

- Pump sediment laden water from Trap through a sediment filter bag. Pump capacity cannot exceed 750gpm or 50% of manufacturer's recommendation pump rate. Or a barrel and #57 gravel and pump per detail.
- Remove sediment and stockpile in an area surrounded with filter sock to dry and then mix with topsoil.
- Remove the clean out stake. Dispose of properly, at an approved landfill.
- Any damage to design dimensions during removal of temporary facilities and sediment shall be corrected by regarding, restabilization, etc. immediately.
- Convert Trap to Detention Pond 1 as per plan and details. Seed disturbed area per permanent seeding schedule.
- Convert Sediment Trap outlet basin as per plans and details to a level spreader.
- 3) Existing E&S controls can be removed once a uniform 70% perennial vegetative cover is obtained. Silt will be disposed of by being mixed with other soils on the site or spread to dry in an area protected with filter sock and then seeded per permanent seeding specifications when dry. Compost from

the filter sock can be used as a soil supplement.

• Silt sock and erosion control matting is to be removed and disposed of properly, at an approved landfill.

TEMPORARY CONTROL MEASURES AND FACILITIES USED DURING EARTH MOVING.

Program of operations: The life of this project is such that soil erosion and sedimentation measures must be continually applied and maintained during construction activities. This will be preceded by proper interim measures on a scheduled basis as outlined in this application.

**PURPOSE** - The purpose of the use of temporary or interim control measures is to prevent needless accumulation of sediment in the major drainage channels and to minimize the creation of difficult and undesired conditions in and around the site during construction.

# **BMP INSTALLATION**

All Best Management Practices (BMP's) required by the Soil Erosion and Sedimentation Control Plans shall meet or exceed the standards of the Commonwealth of Pennsylvania Department of Environmental Protection Office of Water Management's "Erosion and Sediment Pollution Control Program Manual" dated March 2000 or newer.

# ALTERATIONS PROPOSED TO THE AREA. See Plan Sheets.

# METHOD OF CALCULATION

The methods of calculation for the storm water runoff and detention requirements for this project were established by D.E.P. -erosion and sediment pollution control program manual. This method was chosen because it is acceptable to all governmental bodies involved.

# **COMPOST FILTER SOCK INSTALLATION:**

Sock fabric shall meet standards of table 4.1 of the PA DEP Erosion Control Manual. Compost shall meet the standards of table 4.2 of the PA DEP Erosion Control Manual.

Compost filter sock shall be placed at existing level grade. Both ends of the barrier shall be extended at least 8 feet up slope at 45 degrees to the main barrier alignment. Maximum slope length shall not exceed that specified for the size of the sock and the slope of the tributary area.

Traffic shall not be permitted to cross compost filter sock.

# **EROSION CONTROL BLANKET INSTALLATION:**

Seed and soil amendments shall be applied according to the rates in the plan drawings before installing the blanket.

Provide anchor trench at toe of slope in similar fashion as at top of slope.

Slope surface shall be free of rocks, clods, sticks, and grass.

Blanket shall have good continuous contact with underlying soil throughout entire length, lay blanket loosely and stake or staple to maintain direct contact with soil do not stretch blanket.

The blanket shall be stapled in accordance with the manufacturer's recommendations.

# SEDIMENT TRAP INSTALLATION:

Fill material for the embankments shall be free of roots, or other woody vegetation, organic material, large stones and other objectionable materials. The embankment shall be compacted in layer lifts of not more than 9 inches. The maximum rock size shall be no greater than 6 inches. Upon completion, the embankment shall be seeded and mulched or otherwise stabilized according to the specifications of the E&S plan drawings.

SEDIMENT TRAP TRASH RACK/RISER INSTALLATION: Box shall be bolted, strapped or otherwise secured to the temporary riser.

Top of temporary riser extension shall be at least as high as sediment basin temporary riser and shall be 6 inches minimum below crest of emergency spillway.

All joints shall be watertight.

**ROCK CONSTRUCTION ENTRANCE INSTALLATION:** 

Runoff shall be diverted from roadway to a suitable sediment removal BMP prior to entering rock construction entrance.

Mountable berm shall be installed whenever optional culvert pipe is used and proper pipe cover as specified by manufacturer is not otherwise provided Pipe shall be sized appropriately for size of ditch be crossed.

Rock construction entrances shall befitted with wash racks to be ABACT for special protection watersheds.

**ROCK APRON INSTALLATION:** 

# **BMP MAINTENANCE**

PROJECT AREA MAINTENANCE Commonwealth.

At least 3 days prior to starting any earth disturbance activities, or expanding into an area previously unmarked, the Pennsylvania One Call **ROCK CONSTRUCTION ENTRANCE MAINTENANCE:** System Inc. shall be notified at 1-800-242-1776 for the location of existing underground utilities. Structure's thickness will be constantly maintained to the specified dimension by adding rock. A stockpile of rock material will be maintained at the site for this purpose. At the end of each construction workday, all sediment deposited on public roadways, will be removed and returned to the site. 4. All earth disturbance activities shall proceed in accordance with the sequence provided on the plan drawings. Deviation from that sequence must be approved in writing from the local conservation district or by the Department prior to implementation. Washing with water is not permitted. If excessive amounts of sediment are being deposited on roadway, extend length of rock construction entrance by 50 foot increments until condition is alleviated. Areas to be filled are to be cleared, grubbed, and stripped of topsoil to remove trees, vegetation, roots and other objectionable material.

SEDIMENT TRAPS MAINTENANCE: All sediment traps shall be inspected on at least a weekly basis and after each runoff event.

A clean out stake shall be placed near the center of each trap. Accumulated sediment shall be removed when it has reached the elevation indicated on the clean out stake and the trap restored to its original dimensions. Dispose of materials removed from the trap in the manner described in the E&S plan

Check embankments, spillways, and outlets for erosion, piping and settlement. Clogged or damaged spillways and/or embankments shall be immediately restored to design specifications.

Displaced riprap within the spillway or outlet protection shall be replaced immediately.

Accumulated sediment shall be removed and disturbed areas inside the trap shall be stabilized before conversion to a storm water management facility. To assist in removing sediment, which may be saturated, a device such as shown in standard construction detail #7-18 may be used to dewater the sediment prior to its removal.

**TRASH RACK/ RISER MAINTENANCE:** 

**DEWATERING FACILITY MAINTENANCE:** 

**ROCK APRON MAINTENANCE:** 

SPILLWAY MAINTENANCE:

COMPOST FILTER SOCK MAINTENANCE: replaced within 24 hours of inspection.

Accumulated sediment shall be removed when it reaches 1/2 the above ground height of the barrier and disposed in the manner described in the plan.

Biodegradable compost filter socks shall be replaced after 6 months. Photodegradable socks after 1 year. Polypropylene socks shall be replaced according to manufacturer's recommendations.

Upon stabilization of the area tributary to the sock, stakes shall be removed, the sock may be left in place and vegetated or removed by cutting open the 23. Frozen materials or soft, mucky, or highly compressible materials shall not be incorporated into fills. mesh and spreading the mulch as a soil supplement.

proposed BMPs are

**Response:** See information listed below for seeding scheduling. Inspection schedule for also located on plan sheet C710.

**TYPES OF MEASURES AND FACILITIES** 

straw or excelsior mats. areas will be in one of three schedules.

SEEDING

APPLICABILITY

Early spring (April 15 up to June 15) - Annual grass (rye) at a rate of 40 pounds per acre. Late spring and early summer (June 16 to August 15) Japanese or foxtail millet at a rate of 35 pounds per acre.

Late summer and fall (August 16 and later) - Annual Rye at a rate of 40 pounds per acre or Winter wheat at a rate of 180 pounds (3 bu) per acre.

K2O (Potash) per acre or as indicated by soil testing.

PERMANENT SEEDING SCHEDULE AND FERTILIZER RATES Seed will be applied by approved hydro seeding methods to areas that are graded to final section, for slopes less than 10 feet in height and will not be disturbed, Using Kentucky 31 tall fescue, at a rate of 40 pounds per square acre, or, with fine fescue 10 pounds per square acre. Liming of soil shall be per soil testing or 6 ton of agricultural grade limestone per acre and fertilizer added per soil testing or at a rate of 100 lb. of Nitrogen (N) 200 lb. of Phosphate (P/2 O/5) and 200 lb. of Potash (K/2 O) per acre or as indicated by soil testing. Apply 3 tons of straw mulch per acre to produce a loose layer of .75 to 1.0 inch deep or paper mulch per manufacturer's specifications.

Remove topsoil prior to installation of rock construction entrance. Extend rock over full width of entrance.

All aprons shall be constructed to the dimensions shown. Terminal widths shall be adjusted as necessary to match receiving channels.

Areas within the project, not in the immediate work area, will be interim seeded, if necessary, to avoid problems with accelerated erosion. This will include any temporary grading, channels, etc. Sedimentation control will be achieved by limiting the total amount of disturbance to the site on a scheduled basis. Sedimentation Basin and silt socks will be provided to intercept the runoff from site prior to the discharge to waters of the

# **EROSION CONTROL BLANKET MAINTENANCE:**

Blanketed areas shall be inspected weekly and after each runoff event until perennial vegetation is established to minimum uniform 70% coverage throughout the blanketed area. Damaged or displaced blankets shall be restored or replaced within 4 calendar days.

Access for sediment removal and other required maintenance activities shall be provided.

Clogged or damaged spillways shall be repaired immediately. Trash and other debris shall be removed from the basin and riser.

Dewatering Facility shall be continuously monitored during operation. If for any reason the dewatering facility ceases to function properly, it shall be immediately shut down and not restarted until the problem has been corrected.

All aprons shall be inspected at least weekly and after each runoff event, displaced riprap within the apron shall be replaced immediately.

Displaced riprap within the spillway or outlet channel shall be replaced immediately.

Compost filter sock shall be inspected weekly and after each runoff event. Damaged sock shall be repaired according to manufacturer's specifications or

# B.) Inspection schedule for proposed BMPs provided.

The types of measures and facilities will include the use of positive grading techniques and practices which will be implemented during construction to insure positive drainage in the work area. This is to prevent the creation of difficult and undesired working conditions. The drainage in these areas will be minimized to prevent excess erosion. If construction should cease during non-growing season disturbed areas shall be covered with

Those areas where cover is removed will be exposed for a minimum period of time to final grading and reseeding. The seeding of disturbed

# SEEDING AND MULCHING MAINTEANENCE/SPECIFICATIONS

If grass does not grow within 20 days of application [during growing season] the area shall be seeded again.

Upon completion of the development and construction of buildings all disturbed areas will be seeded per permanent seeding schedule.

# TEMPORARY SEEDING SCHEDULE AND FERTILIZER RATES:

Prepare the ground surface apply ground lime stone and fertilizer per Table 5.10 of DER's "Erosion and Sediment Control Program Manual" (page 5.40), Lime at a rate of 6 ton of agriculture limestone per acre and apply 20 lbs. of N (nitrogen), 40 lbs. of N/2 O/2 (Phosphate) of & 40 lbs. of

If grading is completed developed during non-growing season, October 15 and April 15, disturbed areas shall be covered with straw mulch applied at 3 tons of mulch per acre to produce a loose layer of .75 to 1.0 inch deep per Penn DOT Standards 408.

PERMANENT SEEDING SCHEDULE STEEP SLOPES OVER 10 FEET HIGH FERTILIZER & LIMING RATES Seed will be applied by approved hydro seeding methods to areas that are graded to final section, for steep slopes over 10 feet in height which will not be disturbed, Using a mixture of crown vetch, at a rate of 10 pounds per acre and perennial ryegrass, at a rate of 20 pounds per acre. Liming of soil shall be per soil testing or 6 ton of agricultural grade limestone per acre and fertilizer added per soil testing or at a rate of 100 lb. of Nitrogen (N) 200 lb. of Phosphate (P/2 O/5) and 200 lb. of Potash (K/2 O) per acre or as indicated by soil testing. Apply 3 tons of straw mulch per acre to produce a loose layer of .75 to 1.0 inch deep or paper mulch per manufacturer's specifications. For construction between October and March use straw blanket applied at a rate of 3 ton per acre.

# **MULCHING SEEDED AREAS.**

Immediately after seeding or within 48 hours after seeding is completed. Place straw, wood cellulose over topsoil areas. Use hay, straw or wood cellulose on other areas as indicated in specifications PENNDOT 408, 805.3

# ACCD EROSION & SEDIMENT CONTROL PLAN STANDARD NOTES

1. All earth disturbances, including clearing and grubbing as well as cuts and fills shall be done in accordance with the approved E&S plan. A copy of the approved drawings (stamped, signed and dated by the reviewing agency) must be available at the project site at all times. The reviewing agency shall be notified of any changes to the approved plan prior to implementation of those changes. The reviewing agency may require a written submittal of those changes for review and approval at its discretion.

2. At least 7 days prior to starting any earth disturbance activities, including clearing and grubbing, the owner and/or operator shall invite all contractors, the landowner, appropriate municipal officials, the E&S plan preparer, the PCSM plan preparer, the licensed professional responsible for oversight of critical stages of implementation of the PCSM plan, and a representative from the local conservation district to an on-site preconstruction meeting.

6. Clearing, grubbing, and topsoil stripping shall be limited to those areas described in each stage of the construction sequence. General site clearing, grubbing and topsoil stripping may not commence in any stage or phase of the project until the E&S BMPs specified by the BMP sequence for that stage or phase have been installed and are functioning as described in this E&S plan. 7. At no time shall construction vehicles be allowed to enter areas outside the limit of disturbance boundaries shown on the plan maps. These areas

must be clearly marked and fenced off before clearing and grubbing operations begin. 8. Topsoil required for the establishment of vegetation shall be stockpiled at the location(s) shown on the plan maps(s) in the amount necessary to complete the finish grading of all exposed areas that are to be stabilized by vegetation. Each stockpile shall be protected in the manner shown on the

plan drawings. Stockpile heights shall not exceed 35 feet. Stockpile slopes shall be 2H:1V or flatter. D. Immediately upon discovering unforeseen circumstances posing the potential for accelerated erosion and/or sediment pollution, the operator shall implement appropriate best management practices to minimize the potential for erosion and sediment pollution and notify the local conservation district

and/or the regional office of the Department.

10. All building materials and wastes shall be removed from the site and recycled or disposed of in accordance with the Department's Solid Waste Management Regulations at 25 Pa. Code 260.1 et seq., 271.1, and 287.1 et. seq. No building materials or wastes or unused building materials shall be burned, buried, dumped, or discharged at the site.

11. All off-site waste and borrow areas must have an E&S plan approved by the Allegheny County Conservation District or the Department fully implemented prior to being activated.

12. The contractor is responsible for ensuring that any material brought on site is clean fill. Form FP-001 must be retained by the property owner for any fill material affected by a spill or release of a regulated substance but qualifying as clean fill due to analytical testing. Clean fill includes soil, rock, stone, dredged material, used asphalt and brick, block or concrete from construction and demolition activities that is separate from other waste and recognizable as such. The contractor is responsible for performing environmental due diligence regarding the import of clean fill as defined as: investigative techniques, including, but not limited to, visual property inspections, electronic database searches, review of ownership and use history of property, sanborn maps, environmental questionnaires, transaction screens, analytical testing, environmental assessments and audits.

13. All pumping of water from any work area shall be done according to the procedure described in this plan, over undisturbed vegetated areas. 14. Vehicles and equipment may neither enter directly nor exit directly from site onto Braddock Avenue. 15. Until the site is stabilized, all erosion and sediment BMPs shall be maintained properly. Maintenance shall include inspections of all erosion and sediment BMPs after each runoff event and on a weekly basis. All preventative and remedial maintenance work, including clean out, repair, replacement, regrading, reseeding, remulching and renetting must be performed immediately. If the E&S BMPs fail to perform as expected,

replacement BMPs, or modifications of those installed will be required.

16. A log, DEP form 3150-FM-BWEW0083 dated 02/2012, showing dates that E&S BMPs were inspected as well as any deficiencies found and the date they were corrected shall be maintained on the site and be made available to regulatory agency officials at the time of inspection.

17. Sediment tracked onto any public roadway or sidewalk shall be returned to the construction site by the end of each work day and disposed in the manner described in this plan. In no case shall the sediment be washed, shoveled, or swept into any roadside ditch, storm sewer, or surface water. 18. All sediment removed from BMPs shall be disposed of in the manner described on the plan drawings.

19. Areas which are to be topsoiled shall be scarified to a minimum depth of 3 to 5 inches - 6 to 12 inches on compacted soils - prior to placement of topsoil. Areas to be vegetated shall have a minimum 4 inches of topsoil in place prior to seeding and mulching. Fill outslopes shall have a minimum of 2 inches of topsoil.

20. All fills shall be compacted as required to reduce erosion, slippage, settlement, subsidence or other related problems. Fill intended to support buildings, structures and conduits, etc. shall be compacted in accordance with local requirements or codes.

21. All earthen fills shall be placed in compacted layers not to exceed 9 inches in thickness.

22. Fill materials shall be free of frozen particles, brush, roots, sod, or other foreign or objectionable materials that would interfere with or prevent construction of satisfactory fills.

24. Fill shall not be placed on saturated or frozen surfaces.

25. Seeps or springs encountered during construction shall be handled in accordance with the standard and specification for subsurface drain or other approved method.

26. All graded areas shall be permanently stabilized immediately upon reaching finished grade. Cut slopes in competent bedrock and rock fills need not be vegetated. Seeded areas within 50 feet of a surface water, or as otherwise shown on the plan drawings, shall be blanketed according to the standards of this plan.

27. Immediately after earth disturbance activities cease in any area or subarea of the project, the operator shall stabilize all disturbed areas. During non-germinating months, mulch or protective blanketing shall be applied as described in the plan. Areas not at finished grade, which will be reactivated within 1 year, may be stabilized in accordance with the temporary stabilization specifications. Those areas which will not be reactivated within 1 year shall be stabilized in accordance with the permanent stabilization specifications.

28. Permanent stabilization is defined as a minimum uniform, perennial 70% vegetative cover or other permanent non-vegetative cover with a density sufficient to resist accelerated erosion. Cut and fill slopes shall be capable of resisting failure due to slumping, sliding, or other movements. 29. E&S BMPs shall remain functional as such until all areas tributary to them are permanently stabilized or until they are replaced by another BMP approved by the local conservation district or the Department.

30. Upon completion of all earth disturbance activities and permanent stabilization of all disturbed areas, the owner and/or operator shall contact the local conservation district for an inspection prior to removal/conversion of the E&S BMPs.

31. After final site stabilization has been achieved, temporary erosion and sediment BMPs must be removed or converted to permanent post construction stormwater management BMPs. Areas disturbed during removal or conversion of the BMPs shall be stabilized immediately. In order to ensure rapid revegetation of disturbed areas, such removal/conversions are to be done only during the germinating season.

32. Upon completion of all earth disturbance activities and permanent stabilization of all disturbed areas, the owner and/or operator shall contact the local conservation district to schedule a final inspection.

33. Failure to correctly install E&S BMPs, failure to prevent sediment-laden runoff from leaving the construction site, or failure to take immediate corrective action to resolve failure of E&S BMPs may result in administrative, civil, and/or criminal penalties being instituted by the Department as defined in Section 602 of the Pennsylvania Clean Streams Law. The Clean Streams Law provides for up to \$10,000 per day in civil penalties, up to \$10,000 in summary criminal penalties, and up to \$25,000 in misdemeanor criminal penalties for each violation. 34. Concrete wash water shall be handled in the manner described on the plan drawings. In no case shall it be allowed to enter any surface waters or

groundwater systems. 35. Erosion control blanketing shall be installed on all slopes 3H: 1V or steeper within 50 feet of a surface water and on all other disturbed areas specified on the plan maps and/or detail sheets.

	ARM Group Inc.			<b>Engineers and Scientists</b>	www.armgroup.net	
				AKM	TRANT	By
			0100/00/01	10/22/2018	05/31/2018	Date
				REVISED PER PADEP COMMENTS	PADEP SUBMISSION	Revision
			,	Ι	0	No.
scale AS NOTED	^{date} 10/22/2018	project no. 180539				
KGJ	MDR	ΟZ	-			
designed	checked	drawn		graphic scale		
TION DETAILS	THE CONTROL DI AN	TINI CONTROL FLAIN		EAST PITTSBURGH BOROUGH,	NORTH BRADDOCK BOROUGH, NORTH VERSAILLES TOWNSHIP,	ALLEGHENY COUNTY, PENNSYLVANIA
drawing tide F.S. CONSTRUICT		ERUDIUN AIND DEDIME.	project title	ET BRADDOCK WELL DAD		MERKIUN UIL & UAS
drawing title			project title			

 $\bigcirc$ 

 $\frown$ 

A log, DEP form 3150-FM-BWEW0083 dated 02/2012. showing dates that E&S BMPs were inspected as well as any deficiencies found and the date they were corrected shall be maintained on the site and be made available to regulatory agency officials at the time of inspection.

![](_page_12_Picture_169.jpeg)

I do hereby certify to the best of my knowledge, information and belief, that the Erosion and Sediment Control and Site Restoration Plan and Post Construction BMPs are true and correct, represen

actual field conditions and are in accordance with the 25 Pa. Code Chapters 78 and 102 of the Department's rules and regulations. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment.

TESSA MICHELE ANTOLICK, PE - 077667

This drawing, its contents, and each component of this drawing are the property of and proprietary to ARM Group Inc. and shall not be reproduced or used in any manner except for the purpose identified on the Title Block, and only by or on behalf of this client for the identified project unless otherwise authorized by the express, written consent of ARM Group Inc.

		EROSION	CONTROL OPERATION & M	AINTENANCE SCHE	DULE	
EROSION & SEDIMENT CONTROLS	E&S CONTROLS APPLICABLE TO THIS PLAN			А	NOTE: All erosion controls are to be inspe ny deficiencies found during inspection should be	IN MAINTENANCE REQUIREMENTS ected weekly and after each runoff event unless otherwise noted below. be repaired or replaced immediately after inspection unless otherwise noted below.
BMP's		INSPECT	CLEAN	REPAIR	REPLACE	DESCRIPTION
SILT SOCKS	x	WEEKLY AND EVERY RUNOFF EVENT	SEDIMENT 1/2 BARRIER HEIGHT	WITHIN 24 HOURS	6 MONTHS IF SOCK BIODEGRADABLE 1 YEAR IF SOCK PHOTODEGRADABLE POLYPROPYLENE SOCKS ACCORDING TO MANUFACTURERS RECOMMENDATIONS	<ol> <li>Compost filter sock shall be inspected weekly and after each runoff event. Damaged sock shall be repaired according to manufacturer's specifications or replaced within 24 hours of inspection.</li> <li>Biodegradable compost filter socks shall be replaced after 6 months. Photodegradable socks after 1 year. Polypropylene socks shall be replaced according to manufacturer's recommendations.</li> <li>Accumulated sediment shall be removed when it reaches ½ the above ground height of the barrier and disposed in the manner described in the plan.</li> <li>Upon stabilization of the area tributary to the sock, stakes shall be removed, the sock may be left in place and vegetated or removed by cutting open the mesh and spreading the mulch as a soil supplement.</li> </ol>
SILT FENCE		WEEKLY AND EVERY RUNOFF EVENT	SEDIMENT 1/2 BARRIER HEIGHT	IMMEDIATELY	WHEN TOPPED OR UNDERMINED IMMEDIATELY WITH ROCK FILTER OUTLET	<ol> <li>Filter fence shall be inspected weekly and after each runoff event. Any fence section which has been undermined or topped shall be immediately replaced with a rock filter outlet.</li> <li>Accumulated sediment shall be removed when it reaches ½ the above ground height of the barrier and disposed in the manner described in the plan.</li> <li>Upon stabilization of the area tributary to the fence, fence shall be removed, and properly disposed of in a DEP approved facility.</li> </ol>
ROCK CONSTRUCTION ENTRANCE	x	DAILY	DAILY	AS NECESSARY	AS NECESSARY	<ol> <li>The structure's thickness will be constantly maintained to the specified dimension by adding rock. A stockpile of rock material shall be maintained on site for this purpose.</li> <li>All sediment deposits on paved roadways, will be removed and returned to the construction site immediately. If excessive amounts of sediment are being deposited on roadway extend length of rock construction entrance by 50 foot increments until condition is alleviated or install wash rack.</li> <li>Washing of the roadway or sweeping the deposits into roadway ditches, sewers, culverts, or other drainage courses is not acceptable.</li> </ol>
CONCRETE WASHOUT	x	DAILY	75% OF CAPACITY	IMMEDIATELY	DAMAGED OR LEAKING WASHOUT IMMEDIATELY LINER WITH EACH CLEANING	<ol> <li>All concrete washout facilities should be inspected daily. Damaged or leaking washouts should be deactivated and repaired or replaced immediately.</li> <li>Accumulated materials should be removed when they reach 75% capacity. Plastic liners should be replaced with each cleaning of the washout facility.</li> </ol>
CHANNELS	x	WEEKLY AND EVERY RUNOFF EVENT	DEPOSITS WITHIN 24 HOURS 1/4 FULL OF SEDIMENT	LINING WITHIN 48 HOURS	LINING WITHIN 48 HOURS	1. Channel dimensions shall be constantly maintained. Channels shall be cleaned whenever total channel depth is reduced by 1/4 at any location. Sediment deposits shall be removed within 24 hours of discovery or as soon as soil conditions permit access to channel without further damage. Damaged lining shall be repaired or replaced within 48 hours of discovery. No more than 1/3 of the shoot (grass leaf) shall be removed in any mowing. Grass height shall be maintained between 2 and 3 inches unless otherwise specified. Excess vegetation shall be removed from permanent channels to ensure sufficient channel capacity.
SEDIMENT TRAP	x	WEEKLY AND EVERY RUNOFF EVENT	CLEAN OUT ELEVATION=	IMMEDIATELY	RIPRAP REPLACE IMMEDIATELY	<ol> <li>All sediment traps shall be inspected on a weekly basis and after each runoff event. Accumulated sediment shall be removed when it has reached the clean out elevation on the stake and the basin restored to its original dimensions. Trap embankments, spillways and outlets shall be checked for erosion, piping and settlement. Clogged or damaged spillways shall be repaired immediately.</li> <li>Accumulated sediment shall be removed and disturbed areas inside the trap stabilized before conversion to a stormwater management facility. Trash and debris shall be removed from the trap and riser. Displaced riprap within the spillway and/or outlet channel shall be replaced immediately.</li> </ol>
SEDIMENT BASIN		WEEKLY AND EVERY RUNOFF EVENT	CLEAN OUT ELEVATION=	IMMEDIATELY	RIPRAP REPLACE IMMEDIATELY	<ol> <li>All sediment basins shall be inspected on a weekly basis and after each runoff event. Accumulated sediment shall be removed when it has reached the clean out elevation on the stake and the basin restored to its original dimensions. Basin embankments, spillways and outlets shall be checked for erosion, piping and settlement. Clogged or damaged spillways shall be repaired immediately.</li> <li>Accumulated sediment shall be removed and disturbed areas inside the basin stabilized before conversion to a stormwater management facility. Trash and debris shall be removed from the basin and riser. Displaced riprap within the spillway and/or outlet channel shall be replaced immediately.</li> </ol>
EROSION CONTROL MAT/BLANKET	x	WEEKLY AND EVERY RUNOFF EVENT	N/A	WITHIN 4 DAYS	WITHIN 4 DAYS	<ol> <li>Blanketed areas shall be inspected weekly and after each runoff event until perennial vegetation is established to a minimum uniform 70% coverage throughout the blanketed area.</li> <li>Damaged sediment filter logs shall be replaced within 4 calendar days of inspection.</li> </ol>
PUMPED WATER FILTER BAG		DAILY	N/A	IMMEDIATELY	1/2 FULL OF SEDIMENT	<ol> <li>Filter bags shall be replaced when bag is 1/2 full of sediment. Spare bags shall be kept available for replacement of those that have failed or are filled. Bags shall be placed on straps to facilitate removal unless bags come with lifting straps already attached.</li> <li>The pump discharge hose shall be inserted into the bags in a manner specified by the manufacturer and securely clamped. A piece of PVC pipe is recommended for this purpose. The pumping rate shall be no greater than 750 gpm or 1/2 the maximum specified by the manufacturer which ever is less. Pump intakes shall be floating and screened.</li> <li>Filter bags should be inspected daily. If any problem is detected, pumping shall cease immediately and not resume until the problem is corrected.</li> </ol>
CONSTRUCTION VEHICLE CROSSING		DAILY	DAILY	IMMEDIATELY	IMMEDIATELY	<ol> <li>The structure's thickness will be constantly maintained to the specified dimension by adding rock. A stockpile of rock material will be maintained on the site for this purpose.</li> <li>After each runoff event, the inlet &amp; outlet condition of the temporary pipe should be evaluated and any "wash-out" areas immediately repaired with compacted backfill materials.</li> </ol>
INLET PROTECTION		WEEKLY AND EVERY RUNOFF EVENT	1/2 FULL OF SEDIMENT OR IF FLOODING OCCURS OR IF WATER BYPASSES THE INLE	T IMMEDIATELY	IMMEDIATELY	1. Inspect filter bags weekly and after every runoff event. Filter bags shall be emptied, rinsed and/or replaced when bag is 1/2 full or when flow capacity has been reduced so as to cause flooding or bypassing the inlet. Damaged or clogged bags shall be replaced. A supply shall be maintained onsite for replacement of bags. All needed repairs shall be initiated immediately after the inspection. Dispose of accumulated sediment as well as all used bags according to the plan notes.
SEDIMENT FILTER LOG		WEEKLY AND EVERY RUNOFF EVENT	SEDIMENT 1/2 BARRIER HEIGHT	WITHIN 24 HOURS	WITHIN 24 HOURS	<ol> <li>Sediment filter logs shall be inspected weekly and after each runoff event.</li> <li>Accumulated sediment shall be removed when it reaches ½ the above ground height of the barrier and disposed in the manner described in the plan.</li> <li>Damaged sediment filter logs shall be replaced within 24 hours of inspection.</li> </ol>
ROCK APRONS		WEEKLY AND EVERY RUNOFF EVENT	TRASH AND DEBRIS RECYCLED OR DISPOSED OI IN DEP APPROVED FACILITY	F Í IMMEDIATELY	RIPRAP REPLACE IMMEDIATELY	<ol> <li>Sediment shall be removed when accumulations reach 1/2 the height of the outlet.</li> <li>Materials must be washed completely free of all foreign materials or new rock used to rebuild the filter.</li> </ol>
SPILLWAY	x	WEEKLY AND EVERY RUNOFF EVENT	TRASH AND DEBRIS RECYCLED OR DISPOSED OI IN DEP APPROVED FACILITY	F Í IMMEDIATELY	RIPRAP REPLACE IMMEDIATELY	1. Sediment shall be removed when accumulations reach 1/2 the height of the outlet.         2. Materials must be washed completely free of all foreign materials or new rock used to rebuild the filter.
BAFFLES		WEEKLY AND EVERY RUNOFF EVENT	N/A	N/A	WITHIN 7 DAYS	<ol> <li>In pools with depths exceeding 7', the top of the plywood baffle does not need to extend to the temporary riser crest. Super silt fence baffles need not extend to TRCE elevation.</li> <li>Baffles shall be tied into one side of the basin unless otherwise shown on the plan drawings.</li> <li>Substitution of materials not specified in this detail shall be approved by the department or the local conservation district before installation.</li> <li>Damaged or warped baffles shall be replaced within 7 days of inspection.</li> <li>Baffles requiring support posts shall not be installed in basins requiring impervious liners.</li> </ol>
UTILITY TRENCH CONTROLS		WEEKLY AND EVERY RUNOFF EVENT	SEDIMENT 1/2 BARRIER HEIGHT	AS NECESSARY	AS NECESSARY	<ol> <li>Clean and rake areas where excavated materials have been stockpiled to original vegetation.</li> <li>Backfill, seed and mulch any washout areas as necessary to assure reestablishment of a perenial vegetative cover over disturbed areas.</li> <li>Maintain silt barrier fence/hay bale barriers as specified above.</li> </ol>
EROSION CONTR Contractor is required to establish but not limited to, the following inforr 1. Individual or individuals responsible for prep 2. Date of Erosion Control review, findings and 3. Basic statement as to the effectiveness of th	ACL SITE MAINTENANC a maintenance schedul mation: aration of report and maintena recomendations. the controls with specific attention	E REPORT e log, documenting, nce of Erosion Controls. on given to problem areas.	1	1. Construction and material 2. Grading of site shall be do 3. As disturbed areas are co 4. All disturbed areas and sto with a temporary vegetat	GENERAL INFORMATIO Is shall be in accordance with PennDOT Publication 408, cu one in increments so that entire site will not be open at one to mpleted, seed/mulched within 24 hours to establish permar ockpiled earth exposed for 7 days or more, with no activity s tive cover. See DEP Standard Worksheet #21	I         N         Image: Imag

FINAL SITE STABILIZATION F	REPAIR PARAMATERS
AREAS DISTURBED DURING REMOVA	AL OR CONVERSION SHALL BE
STABILIZED IMMEDIATELY. REMOVAL O	R CONVERSION ARE TO BE DONE
ONLY DURING THE GERM	/INATING SEASON.
TEMPORARY E&S BMPs TO BE REMOVED	NO CONVERSION OF TEMPORARY
AS PER PLAN	E&S BMP's
ROCK CONSTRUCTION ENTRANCE, EROSION CONTROL BLANKET, SILT SOCK, PUMPED FILTER BAG, SEDIMENT BASIN, UNDERGROUND SEDIMENT TRAP	SED. TRAP TO REMAIN AFTER SITE STABILIZATION. TRAP WILL OPERATE AS OVERSIZED PIPE.
ANY REPAIR OR REMOVAL OF BMPs DU	JRING REQUIRED MAINTENANCE
WHICH CAUSES DAMAGE TO DESIGN DIM	IENSIONS WILL BE CORRECTED BY
REPLACEMENT, REGRADING, RESTA	BILIZATION, ETC. IMMEDIATELY.

![](_page_13_Figure_5.jpeg)

ARM Group Inc

ARM 'RANT

				TABL	E 11.3								TABLE 11.4		
	PLAN	IT TO	LERAN	ICES OF	SOIL L	ΙΜΙΤΑΤ	ION F	ACTOR	S				RECOMMENDED SEED MI	XTURES	
			TO	LERATES		MIN	IMUM SE	ED SPEC	CIFICATIO	NS (3)				SEEDING RATE -	PURE LIVE SEE
	GROWT				ACID SOIL	DUDITY	READY	HARD	TOTAL		MIX NUN	IURE MBER	SPECIES	MOST SITES	) ADVERSE SITES
SPECIES		WE T SOIL	DRY	LOW	5-5.5) (2)	PURITY (%)	GERM (%)	SEED (%)	GERM (%)	(1,000s)			SPRING OATS (SPRING), OR	64	96
	I GRASSE	S	SHE		. ,								ANNUAL RYEGRASS (SPING OR FALL), OR	10	15
			VES	VES	VEC	05	75		75	250	1	(2)	WINTER WHEAT (FALL), OR	90	120
	BUNCH	TES	TES	TES	ILS	90	75		75	250			WINTER RYE (FALL)	56	112
OVEGRASS	BUNCH	NO	YES	YES	YES	97	75		75	1,500			TALL FESCUE, OR	60	75
SWITCHGRASS	BUNCH	YES	YES	YES	NO		(60	PI S)	1	390			FINE FESCUE, OR	35	40
4)	2011011						(00	,			2	(3)	KENTUCKY BLUEGRASS, PLUS	25	30
BIG BLUESTERN	BUNCH	NO	YES	YES	YES		(60	PLS)		150			REDTOP (4), OR	3	3
COOL-SEASON	GRASSES	5											PERENNIAL RYEGRASS	15	20
ALL FESCUE	BUNCH	YES	NO	YES	NO	95	80		80	227		7	BIRDSFOOT TREFOIL, PLUS	6	10
REDTOP	SOD	YES	YES	YES	YES	92	80		80	5,000		3	TALL FESCUE	30	15
INE FESCUES	SOD	NO	NO	YES	NO	95	80		80	400			BIRDSFOOT TREFOIL, PLUS	6	10
PERENNIAL	BUNCH	YES	NO	NO	NO	95	85		85	227		4	REED CANARYGRASS	10	15
ANNUAL						0.5				0.07			CROWNVETCH, PLUS	10	15
RYEGRASS	BUNCH	YES	NO	YES	NO	95	85		85	227	5	(8)	TALL FESCUE, OR	20	25
KENTUCKY BLUEGRASS	SOD	NO	NO	NO	NO	85	75		75	2,200			PERENNIAL RYEGRASS	20	25
REED	SOD	YES	YES	YES	NO	95	70		70	520	6 (1	5) (0)	CROWNVETCH, PLUS	10	15
CANARYGRASS						05	,0		, 0	020	0 (:	5),(6)	ANNUAL RYEGRASS	20	25
	BUNCH	YES	YES	YES	YES	95	80		80	654			BIRDSFOOT TREFOIL, PLUS	6	10
	BUNCH	YES	NO	YES	YES	95	80		80	1,230	7	(8)	CROWNVETCH, PLUS	10	15
BROMEGRASS	SOD	NO	YES	YES	NO	95	80		80	136			TALL FESCUE	20	30
EGUMES (5)									•				FLATPEA, PLUS	20	30
ROWNVETCH	SOD	NO	YES	YES	NO	98	40	30	65	120		8	TALL FESCUE, OR	20	30
BIRDSFOOT	BUNCH	YES	NO	YES	YES	98	60	20	80	400			PERENNIAL RYEGRASS	20	25
REFUIL (6)	000			×50					75	10			SERECIA LESPEDEZA, PLUS	10	20
	SOD	NÜ	NO	YES	YES	98	55	20	/5	10	9	(6)	TALL FESCUE, PLUS	20	25
ESPEDEZA	BUNCH	NO	YES	YES	YES	98	60	20	80	335			REDTOP	3	3
CEREALS						-						10	TALL FESCUE, PLUS	40	60
WINTER WHEAT	BUNCH	NO	NO	NO	NO	98	85		85	15			FINE FESCUE	10	15
WINTER RYE	BUNCH	NO	NO	YES	YES	98	85		85	18		11	DEERTONGUE, PLUS	15	20
SPRING OATS	BUNCH	NO	NO	NO	NO	98	85		85	13			BIRDSFOOT TREFOIL	6	10
SUNDANGRASS	BUNCH	NO	YES	NO	NO	98	85		85	55		(_)	SWITCHGRASS, OR	15	20
IAPANESE /III I F T	BUNCH	YES	NO	YES	YES	98	80		80	155	12	(7)	BIG BLUESTREAM, PLUS	15	20
<u> </u>													BIRDSFOOT TREFOIL	6	10
) GROV MEAN	S (STOLON	REFERS IS, RHIZC	DMES, OR	ROOTS) OF T	REMAIN IN	A BUNCH		E PLANT	FORM. IF	SEEDED			ORCHARDGRASS, OR	20	30
HEAV		H, EVEN	BUNCH F				DENSE SO	OD. THIS I	IS SOMET	IMES		13	SMOOTH BROMEGRASS, PLUS	25	35
CALLE	ED A SOD, I		IN THE S	ENSE OF AS			EIAIIVEI	VIEANS.							10
2) ONCE ADEQ 3) MINIM SHOU OR BE	ESTABLIS UATE AT p UM SEED I LD EQUAD ETTER. CR(	HED, PLA H 6.0 OR LOTS ARE OR EXCI	NTS MAY ABOVE. E TRULY EED THES CH WHOU	' GROW AT A MINIMUM, AN SE STANDAF JLD HAVE AT	A SOMEWHA ND SEED LO ⁻ RDS. THUS, E - LEAST 40%	T LOWER	pH, BUT ( USED FOI GUE GRAS GERMINA	COVER GE R REVEGE SS SHOUL ABLE SEE	ENERALLY ETATION F LD GERMI D AND 30 ⁰	Y IS ONLY PURPOSES NATE 75% % HARD	(1)	PLS IS GERMI FOR S PLS CC POUNE SHOW	THE PRODUCT OF THE PERCENTAGE OF PURE INATION DIVIDED BY 100. FOR EXAMPLE, TO SEC WITCHGRASS, DIVIDE 12 POUNDS PLS SHOWN ONTENT OF A GIVEN SEED LOT IS 35%, DIVIDE 1 DS OF SEED REQUIRED TO PLANT ONE ACRE. A N IN TERMS OF PLS.	SEED TIMES PERCE CURE THE ACTUAL F ON THE SEED TAG. T 2 pls BY 0.35 TO OBT LL MIXTURES IN THIS	INTAGE PLANTING RATE HUS, IF THE AIN 34.3 S TABLE ARE
SEED REME REFEI BE EX OF RE	. COMMON MBER THA RS TO SEE PECTED, II ADY GERM	LY, SEED AT DISTU D THAT (C CONDIT /INATION	) LOTS AF JRBED SI GERMINA FIONS AR I IS DORN	RE AVAILABL TES ARE AD TES DURING E FAVORABI IANT SEED,	e that equ Verse for The Perioi Le, to germ of which h	JAL OR EX PLANT ES D OF THE /INATE RA IARD SEEI	CEED MIN STABLISHI GERMINA APIDLY WH D IS ONE	NIMUM SP MENT. RE ATION TES HEN PLAN TYPE.	ECIFICAT ADY GER T AND TH ITED. THE	TONS. MINATION AT WOULD OPPOSITE	(2)	if high Bushe Bushe Seedii	H-QUALITY SEED IS USED, FOR MOST SITES SEI ELS PER ACRE, WINTER WHEAT AT 11.5 BUSHEL EL PER ACRE. IF GERMINATION IS BELOW 90%, I NG RATES BY 0.5 BUSHEL PER ACRE.	ED SPRING OATS AT S PER ACRE, AND W NCREASE THESE SU	A RATE OF 2 /INTER RYE AT 1 IGGESTED
) SWITC	CHGRASS	SEED IS S	SOLD ONI	Y ON THE B	ASES OF PL	S.					(3)		IUXTURE IS SUITABLE FOR FREQUENT MOWING	B. DO NOT CUT SHOP	RTER THAN 4
5) NEED USUA	SPECIFIC LLY IS SAT	LEGUME ISFACTO	INNOCUL RY FOR F	ANT. INNOC LATPEA.	ULANT SUIT	ABLE FOR	RGARDEN	N PEAS AN	ND SWEET	<b>IPEASE</b>	(4)	KEEP S	S. SEEDING RATE TO THAT RECOMMENDED IN TAU S PER POUND AND ARE VERY COMPETITIVE. TO	BLE. THESE SPECIES	HAVE MANY
6) BIRDS CROW	FOOT TRE	FOIL IS A OT ROTS	DAPTED MAY INJ	OVER THE E	ENTIRE STAT S.	TE, EXCEP	T IN THE	EXTREME	E SOUTHE	AST WHERE		SMALL SAWDI	L SEEDS SUCH AS WEEPING LOVEGRASS AND R UST, SAND, RICE HULLS, BUCKWHEAT HULLS, E	EDTOP, DILUTE WIT TC.	H DRY
DAPTED FROM	PENN STA	TE, "ERO	SION COI		CONSERVAT	TON PLAN	ITINGS OF	NON-CR	OPLAND.		(5)	USE FO	OR HIGHWAY SLOPES AND SIMILAR SITES WHE	RE THE DESIRED SP	ECIES AFTER

	TABLE 11.1	
CUBIC YARD APPLICA	OS OF TOPSOIL REQU TION TO VARIOUS DI	IIRED FOR EPTHS
Depth (in)	Per 1000 Square Feet	Per Acre
1	3.1	134
2	6.2	268
3	9.3	403
4	12.4	537
5	15.5	672
6	18.6	806
7	21.7	940

24.8

8

				1
	PERMANENT	SEEDING APPLICA	ATION RATE	
SOIL	AMENDMENT	APPLICATION	N RATE EQUIN	ALENT
		TABLE 11.2		

1074

SOIL AMENDMENT	PER ACRE	PER 1,000 SQ.FT.	PER 1,000 SQ.YD.	NOTES
AGRICULTURAL LIME	6 TONS	240 LB.	2,480 LB.	OR AS PER SOIL TEST; MAY NOT BE REQUIRED IN AGRICULTURAL FIELDS
10–20–20 FERTILIZER	1,000 LB.	25 LB.	210 LB.	OR AS PER SOIL TEST; MAY NOT BE REQUIRED IN AGRICULTURAL FIELDS
	TEMPORARY	SEEDING APPLIC	ATION RATE	
AGRICULTURAL LIME	1 TON	40 LB.	410 LB.	TYPICALLY NOT REQUIRED FOR TOPSOIL STOCKPILES
10–10–10 FERTILIZER	500 LB.	12.5 LB.	100 LB.	TYPICALLY NOT REQUIRED FOR TOPSOIL STOCKPILES

ADAPTED FROM PENN STATE, "EROSION CONTROL AND CONSERVATION PLANTINGS ON NON-CROPLAND." NOTE: A COMPOST BLANKET WHICH MEETS THE STANDARDS OF THIS CHAPTER MAY BE SUBSTITUTED FOR THE SOIL AMENDMENTS SHOWN IN TABLE 11.2 REVISION OF FERTILIZER TYPE TO 10-20-20. MISPRINT WAS BROUGHT TO ATTENTION ON THE COMMENT SHEET FROM JANUARY 14, 2015 FROM THE ALLEGHENY COUNTY CONSERVATION DISTRICT.

STANDARD WORKSHEET #21 Temporary and Permanent Stabilization Specifications

PROJECT NAME: Merrion Oil & Gas ET Braddock 1H LOCATION: East Pittsburgh Borough, Allegheny County PREPARED BY: APT DATE CHECKED BY: MDK DATE: SPECIFICATIONS: The Department recommends the use of the Penn State publication "Erosion Control & Conservation Plantings on Non-cropland" as the standard to use for the selection of species, seed specifications, mixtures, liming and fertilizing, time of seeding, and seeding methods. Specifications for these items may also be obtained from Penn DOT's Publication # 408, Section 804 or by contacting the applicable county conservation district. Upon selection of a reference, that reference must be used to provide all specifications for seeding, mulching, and soil amendments. The following specification will be used for this **project:** (TEMPORARY) SPECIES: Annual Rye_ % PURE LIVE SEED: 95_ _LB. /ACRE APPLICATION RATE: 40_ FERTILIZER TYPE: 5-10-10_ _(X-X-X) FERTILIZER APPL. RATE: 30____ LB. /ACRÉ LIMING RATE: 6____ _T. /ACRE MULCH TYPE: Straw_ MULCHING RATE: 3____ T. /ACRE (PERMANENT) SPECIES: (Kentucky 31) Tall Fescue_ % PURE LIVE SEED: 98___ LB. /ACRE APPLICATION RATE 40_ FERTILIZER TYPE: 5-10-10_ _(X-X-X) FERTILIZER APPL. RATE: (Per Testing) Minimum 30_ _LB. /ACRÉ LIMING RATE: 6____ _T. /ACRE MULCH TYPE: Straw_ _T. /ACRE MULCHING RATE: 3____ ANCHOR MATERIAL: Nonasphaltic Emulsion_ ANCHORING METHOD: Spray_ _LB. /ACRE RATE OF ANCHOR MATERIAL APPL.: 100 gallons per acre____ SEEDING SEASON DATES: April-September_ SPECIES: Crown Vetch___ (PERMANENT – STEEP SLOPE) % PURE LIVE SEED: <u>99</u> LB. /ACRE APPLICATION RATE: 10_ FERTILIZER TYPE: 5-10-10___ _(X-X-X) FERTILIZER APPL. RATE: (Per Testing) 30_ LB. /ACRÉ ______T. /ACRE LIMING RATE: 6____ MULCH TYPE: Straw

MULCHING RATE: 3_

RATE OF ANCHOR MATERIAL APPL.: 100 gallons per acre____

ANCHOR MATERIAL: Nonasphaltic Emulsion_ ANCHORING METHOD:

SEEDING SEASON DATES: April-September____ *If more than one species is used, indicate application rate for each species.

_T. /ACRE

__LB. /ACRE

Spray

USE ONLY IN EXTREME SOUTHEASTERN OR EXTREME SOUTHWESTERN PENNSYLVANIA. (6) SERECIA LESPEDEZA IS NOT WELL-ADAPTED TO MOST OF PENNSYLVANIA.

DO NOT MOW SHORTER THAN 9 TO 10 INCHES. (7)

SEED MIXTURES CONTAINING CROWN VETCH SHOULD NOT BE USED IN AREAS (8) ADJACENT TO WETLANDS OR STREAM CHANNELS DUE TO THE INVASIVE NATURE OF THIS SPECIEA

ADAPTED FROM PENN STATE, "EROSION CONTROL AND CONSERVATION PLANTINGS ON NON-CROPLAND."

SITE CONDITION	NURSE CROP	SEED MIXTURE (SELECT ONE MIXTURE)
SLOPES AND BANKS (NOT MOWED)		
	1 PLUS	3, 5, 8, OR 12 (1)
SLOPES AND BANKS (MOWED)	I PLUS	5 OR 7
WELL DRAINED	1 PLUS	2 OR 10
WELL-DRAINED	1 PLUS	2, 3, OR 13
GULLIES AND ERODED AREAS	1 PLUS	3, 5, 7, OR 12 (1)
SOD WATERWAYS, SPILLWAYS, FREQUENT WATER FLOW		2 3 OR 4
AREAS DRAINAGE DITCHES	11203	
SHALLOW, LESS THAN 3 FEET DEEP	1 PLUS	2, 3, OR 4
DEEP, NOT MOWED POND BANKS, DIKES, LEVEES, DAMS, DIVERSION	1 PLUS	5 OR 7
CHANNELS AND OCCASIONAL WATER FLOW AREAS MOWED AREAS	1 PLUS	2 OR 3
NON-MOWED AREAS	1 PLUS	5 OR 7
FOR HAY OR SILAGE ON DIVERSION CHANNELS AND OCCASIONAL WATER FLOW AREAS	1 PLUS	3 OR 13
NON-MOWED AREAS		
PURE CROWNVETCH (3)	1 PLUS	5 OR 6
	1 PLUS	5, 7, 8, 9, OR 10
AREAS MOWED SEVERAL TIMES A YEAR	1 PLUS	2, 3, OR 10
JTILITY RIGHT-OF-WAY	1.0000	
WELL-DRAINED	1 PLUS 1 PLUS	ס, א, טא 12 (1) 3 OR 7
WELL-DRAINED AREAS FOR GRAZING / HAY	1 PLUS	2, 3, OR 13
IFFLUENT DISPOSAL AREAS	1 PLUS	3 OR 4 3, 5, 7, 11 (1). OR 12 (1)
SURFACE MINES		
SPOILS, MINE WASTS, FLY ASH, SLAG, SETTLING BASIN RESIDUES AND OTHER SEVERELY DISTURBED AREAS		
(LIME TO SOIL TEST)	1 PLUS	3,4,5,7,8,9, 11 (1), OR 12 (1)
DAPTED FROM PENN STATE, "EROSION CONTROL AND CON	INVASIVE NA	ATURE OF THIS SPECIES.
A 1 02/ ins	og, DEP fo 2012. show pected as y	orm 3150-FM-BWEW0083 c wing dates that E&S BMPs w well as any deficiencies found
A 1 02/ ins dat site off	og, DEP fo 2012. show pected as we e they wer e and be main icials at the	orm 3150-FM-BWEW0083 of wing dates that E&S BMPs we well as any deficiencies found e corrected shall be maintain ade available to regulatory ag e time of inspection.
A 1 02/ ins dat site off	og, DEP fe 2012. show pected as we e they wer and be main icials at the	form 3150-FM-BWEW0083 of wing dates that E&S BMPs we well as any deficiencies found e corrected shall be maintain ade available to regulatory age time of inspection.

![](_page_14_Figure_25.jpeg)

G

She

otherwise authorized by the express, written consent of ARM Group Inc.